

lumber etc and sawing for the two girls.

In afternoon started staining old painted boards to improve the looks.

Ell Jo and Bill B. started making frames for windows.

General clean up inside main building.

Thursday Aug 16th

All day taking off old shingles on south side of roof.

Noon had birthday cake and ice cream for Kori. - His 23rd birthday.

In afternoon Channel 7 Cable TV. came interviewed Jo and took pictures.

Whole side of shingles taken off easily so that we could see what possibly could be salvaged. However all were too weather beaten. Some shingles started.

Friday Aug 17th

Scaffold on Kori's dump truck set up. Everyone up on roof taking "GRAVE" care of the golden shingles. None must be broken. $\frac{3}{4}$ of the ~~of~~ shingles put on today. Will be finished one side on Monday.