

XV. The lifting machine, picked up the pipe off the wooden blocks and held it over the open ditch. This operation came before the last and to me most interesting, that of the wrapping machine to be shown in the next 2 pictures



XVI. The most interesting operation, this was the pipe wrapping machine, which followed close behind the lifting machine. The pipe after the first coating of tar is wrapped in 4 alternating layers of fibreglass and hurlap with a coating of tar between each layer, and a final coating of tar after the wrapping is completed. This job attracted a large group of on-lookers, as it was done on the Sunday afternoon. Pipe is now being lowered into ditch

