

XVII A close-up view of the pipe-wrapping machine. The 4 rolls of fibreglass and hurlap can be seen quite clearly. When in operation these rolls travel counter-clockwise around the pipe and it is then laid into the ditch.



XVIII The pipe is wrapped and now is laid in the ditch, the only remaining operation is to fill in the ditch, as we took this last picture facing east, just at the western slope of the hill could be seen 2 bull-dozers pushing in the dirt to fill in the roadways for immediate use.



On that last Sunday the County Road was blocked off less than 2 hours. The rest of the ditch was filled in during the following week.