

The water pumphouse site on Lake Superior has become a hive of activity during the past week. Pile driving is in progress to form a caisson for construction of the pumphouse clearwell; the stiff-leg derrick has been set-up and is operating; concrete anchors, which will hold the dredging scow in place, are being poured; and two targets have been set up on shore for proper alignment of the scow on the water intake line. Within the next week or so, Canada Dredge should be in the intake bay with some of their equipment to begin their operations.